


14th Street Streetscape Project N.W.
From Thomas Circle to Florida Ave
DC Contract No.: DCKA-2016-C-0043

FAP No.: STP-2016 (054)

CONSTRUCTION MANAGER'S
WEEKLY PROGRESS REPORT
03/19/2018 – 03/24/2018

Project Website: www.14thstreetproject.com



Conduit installation between Thomas Circle and N Street on the Eastside

1. EXECUTIVE SUMMARY

Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14th Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14th Street within the project limit as shown on plans.
- Streetscaping throughout the 14th Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14th Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. FMCC Electrical Division onsite installing Street Light Foundations
3. FMCC onsite providing MOT for Omni

CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: N/A

- New Issues / Items: None

- Action Items: None

4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Wednesday at 10am starting March 21, 2018

Meeting on 3/21/18 cancelled due to weather. 1st Meeting will be 3/28

5. DAILY WORK PERFORMED

Monday 03/19/2018

1. Omni onsite installing 2" and 4" PVC Conduit between C04 to M02 and encased the with PCC Concrete.
2. FMCC was onsite providing MOT for these operations

Tuesday 03/20/2018

1. No Activity today due to inclement weather (Rain)

Wednesday 03/21/2018

1. No Activity due to inclement weather (Snow)

Thursday 03/22/2018

1. Omni continued placing 2" and 4" PVC Conduit from C04 to M02 and M02 to M07.
2. Omni placed manhole M02.
3. Omni / FMCC excavated, formed and concrete placed in L02 and L04
4. Omni placed backfill material between C02 to M02, and C03 to L06.
5. FMCC was onsite providing MOT for these operations.

Friday 03/23/2018

1. Omni continued placing 2" and 4" PVC Conduit from C04 to M02, and to M09
2. Omni placed 6" of Aggregate Base Material and PCC Base between C02 to M02, and C03 to L06.
3. FMCC was onsite providing MOT for these operations.

Saturday 03/24/2018

1. FMCC did not request to work

6. INSPECTION & MATERIAL TESTS PERFORMED

- 03/19/18 7.0 CY of Class F Winter Mix PCC Concrete from Monumental Concrete. Cylinders were made and 5.2 % air and 4" slump were tested and passed.

- 03/21/18 5.0 CY of Class B Winter Mix PCC Concrete from Monumental Concrete was received. Cylinders were made and 4.9 % air and 3" slump were tested and passed.

- 03/22/18 21.0 CY of Class E Winter Mix PCC Concrete from Monumental Concrete was received. Cylinders were made and 4.8 % air and 4" slump were tested and passed.

7. RFI's / SUBMITTALS

- Requests For Information:
 - o We have received 0 RFIs; 0 RFIs have been answered.

- Submittals:
 - o We have received 37 Submittals; 29 Submittals have been Approved

8. CHANGE ORDERS/TASK ORDERS

- o None

9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
 - o Hayat Brown LLC.: Provided Office Engineering support for this project.

- ATCS CBE / DBE Activity
 - o Cube Root, Corp.: No Activity yet.

- Fort Myer Construction Corp. DBE Activity:
 - o Omni Excavators Inc.

10. ACCIDENTS / INCIDENTS

- None

11. PHOTOS OF WORK PERFORMED THIS PERIOD



Placing Temporary Wedging around Steel Plates



Excavating for Street Light L04




Street Light Foundation L02



Placing Metal Tracking Tape in between backfill per Specifications



Pouring PCC Base



Compaction Testing prior to placing PCC Base