

14th Street Streetscape Project N.W.
From Thomas Circle to Florida Ave
DC Contract No.: DCKA-2016-C-0043

FAP No.: STP-2016 (054)

CONSTRUCTION MANAGER'S
WEEKLY PROGRESS REPORT
06/25/2018 – 06/30/2018

Project Website: www.14thstreetproject.com



Adjusting Catch Basin Top between N Street and Rhode Island Ave Eastside

1. EXECUTIVE SUMMARY

Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14th Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14th Street within the project limit as shown on plans.
- Streetscaping throughout the 14th Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14th Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni adjusting and installing Catch Basins
3. FMCC cleaning up area where sidewalk is complete to open back up.
4. FMCC onsite providing MOT for Omni

CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Pepco manhole conflict with Bus Island

- New Issues / Items:
- Action Items: Pepco and PSI to attend Progress Meeting on July 3, 2018

4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

Meeting to be held on 6/30/18 with Whitman-Walker Clinic to discuss their schedule and review the Streetscape of their plans to see if they match what we are placing / or what we have planned for that area.

5. DAILY WORK PERFORMED

Monday 06/25/2018

1. Omni continued to install 2" and 4" PVC Conduit between MH-74 to MH-75, and MH-73 to MH-74
2. Omni installed MH-74
3. Omni placed backfilled with 6" of RC-6 and poured Class E as PCC base between T Street and Wallach Rd. Backfill was tested prior to placement of the PCC Base.
4. Omni Adjusted Catch Basin tops between N Street to Rhode Island Ave on Eastside
5. FMCC removed barrier and backfilled between N Street and Rhode Island Ave on Eastside
6. FMCC was onsite providing MOT for these operations

Tuesday 06/26/2018

1. Omni onsite installing 2" and 4" PVC Conduit between MH-74 to MH-75, and MH-75 to MH-110.
2. Omni installed MH-75 and MH-110
3. Omni placed RC-6 backfill and 6" of Aggregate Base Material between T Street and Wallach Rd.
4. Omni placed Class E PCC concrete as PCC base over approved Aggregate Base Material.
5. Omni modified existing DDOT manhole EM07
6. Omni started to remove and replace the catch basin at the NE corner of Rhode Island Ave.
7. FMCC continue to remove barrier and backfill between N Street and Rhode Island Ave Eastside
8. FMCC was onsite providing MOT for these operations

Wednesday 06/27/2018

1. Omni onsite installing 2" and 4" PVC Conduit between MH-70 to MH-71
2. Omni placed RC-6 backfill and 6" of Aggregate Base Material however operation was stopped due a thunderstorm.
3. Omni installed the new double catch basin at the NE corner of Rhode Island Ave
4. FMCC continued to backfill and clean up between N Street and Rhode Island Ave
5. FMCC provided MOT for these operations.

Thursday 06/28/2018

1. Omni onsite installing 2" and 4" PVC Conduit between MH-70 to MH-71, MH-76 to C60, and MH -76 to C61
2. Omni placed RC-6 backfill and 6" of Aggregate Base Material between MH-74 to MH-75, and around EM06
3. Omni placed Class E PCC concrete as PCC base over approved Aggregate Base Material.
4. Omni installed MH-76
5. Omni begin installing 15" PCC connection pipe and poured concrete cradle

6. FMCC was onsite providing MOT for these operations

Friday 06/29/2018

1. Omni onsite installing 2" and 4" PVC Conduit between MH-76 and MH-77
2. Omni placed RC-6 backfill and 6" Aggregate Base Material between Sta. 41+18 to Sta. 41+67
3. Omni placed Class E PCC concrete as PCC base over approved Aggregate Base Material.
4. Omni finished adjusting and poured the throat for the catch basins between N Street and Rhode Island Ave on the Eastside.
5. FMCC was onsite providing MOT for these operations.

Saturday 06/23/2018

1. Contractor elected not to work

6. INSPECTION & MATERIAL TESTS PERFORMED

- 06/28/18 2.0 CY of DC Water Mix Concrete from Monumental Concrete was received. Cylinders were made and 5.5 % air and 5" slump were tested and passed.

7. RFI's / SUBMITTALS

- Requests For Information:
 - o We have received 8 RFIs; 7 RFIs have been answered.
- Submittals:
 - o We have received 58 Submittals; 55 Submittals have been Approved

8. CHANGE ORDERS/TASK ORDERS

- o None

9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
 - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
 - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
 - o Omni Excavators Inc.

10. ACCIDENTS / INCIDENTS

- None


11. PHOTOS OF WORK PERFORMED THIS PERIOD



Excavation for new double catch basin at the NE corner of Rhode Island Ave



Backfilling Tree Space area to remove MOT between N Street and Rhode Island



Installation of 15" PCC Sewer Connection Pipe at the NE corner of Rhode Island Ave



Wire mesh and Rebar prior to placement of PCC Base on Wallach St.



PVC Conduit encasement between Wallach and U Street